

Climate Resilience Improvement Project (CRIP)

Monthly Progress Monitoring Report - CERC

District:	Galle		
Reporting Month		Dec-30	2020
Last month physical progress			
Last Month Finacial Progress (Rs			
Cumulative Physical Progress			
Cumulative Finacial Progress (Rs			

Package No	Description	Type of structures identified for improving	Estimated amount - Engineering Estimate(Rs mn)	Date of designs completed (including hydrological analysis)	Date of Estimates preparation completed	Date of Tender document preparation completed	Date of advertisement published	Date of Tender evaluation completed	Date of Tender Evaluation Report submitted to PMU	Date of "No objection" granted by PMU for TEC report	Date of Contract awarded	Date of contractor mobilized	Name of contractor	Contract amount (Rs mn)	Physical progress (%)	Financial Progress (Rs mn)	Remarks (description of physical progress in terms of BOQ item)	Name of file contains Photos for baseline situation and work done (attach as separate zip file)
A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	
CRIP - CERC/Works/Gal	LOT No.1- Concreting of Ilukmandiyawaththa Road	Road Surface	14,493,440.41	2018.03.08	2018.04.05	2018.05.18	2018.06.02	2018.09.03	2018.09.27	2018.10.02	2018.10.10	2018.10.31	S.N.K Enterprises	16.16	100%	12.73	Completed	
	LOT No.2 - Improvement bridge of Koshingala Road	Box Culvert																
	LOT No.3- Concreting of Panigoda Elamodara Road	Road Surface																

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	
/NCB/601	LOT No.4 Concreting of Pinlida Mawatha	Road Surface																
	LOT No.5- constrction Bridge & Concreting Peragaswatta Road	Box Culvert																
	LOT No.6 - Concreting of Haldolahena Road	Road Surface																
CRIP - CERC/ Works/ Gal/NC B/602	LOT No.1- Concreting the road near the Kotagoga Kanda at Kotagoda Karawwa road & retaining wall	retainin g wall & Road Surface	10,541,033.80	2018.03.28	2018.04.10	2018.05.18	2018.06.02	2018.09.04	2018.09.14	2018.10.02	2018.10.10	2018.10.25	S.N.K Enterprise s	11.97	100%	8.76	Complete d	
	LOT No.1- Laying Tar at Mapalagama Panangala Road from Oruhena to Dummalagodell a Mr.I.K. Sirisena's house	Road Surface	12,040,006.75	2018.03.20	2018.04.20	2018.05.18	2018.06.02	2018.09.18	2018.09.27 1st 2018.10.23 2nd	2018.12.19	2019.01.03	2019.01.21	S.N.K Enterprise s	13.54	100%	8.54	Complete d	

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	
CRIP - CERC/ Works/ Gal/NC B/603	LOT No.2 Developing Mapalagama Panangala main road (6 +000- 6+900 km)	Road Surface																
	LOT No.3 - ReConstruction s of Retaining wall and Road Concrete (Buddhagayawa , Suduwelipatha, Budumadura Road)	retainin g wall & Road Surface																
	LOT No.4 - Constructions of Retaining wall and Road Concrete at Kudugalpola Hallakanda Road	shoe bridge & Road Surface																
CRIP - CERC/ Works/ Gal/NC B/603	LOT No.1 - Develop Happitiya wadimulla Baraniwala road Road	Road Surface & hand rail of the bridge	12,016,266.12	2018.04.5	2018.05.2	2018.06. 04	2018.07. 07	2018.08.2 7	2018.09.1 4	2018.09.2 7	2018.10. 08	2018.10.2 5	EHL Constructi on	15.24	100%	12.19	Complete d	

[illegible]

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	
CRIP - CERC/ Works/ Gal/NC B/606	LOT No.1 - Usbimjanapada ya Edanda Ela Road	Road Surface	9,752,384.62	2018.04.0 2	2018.05.1 0	2018.06. 04	2018.07. 07	2018.09.0 5	2018.09.1 4	2018.09.2 7	2018.10. 08	2018.10.1 7	Liyanage Constructi on	11.35	98%	6.17	6th bill is processing	
	LOT No.2 - Bangamukanda Main Road Constriction Of Side Wall	Gabion wall																
	LOT No.3 - Construction of Gabion wall at Godamuna Junction Road	Gabion wall																
	LOT No.4 - Gurawala Junction To Jambugahahena Road	Road Surface																
CRIP - CERC/ Works/ Gal/NC B/607	LOT No.2 - Concreting road from wadiyawatta play ground to Modaragoda Dahagalla	side drain & Road Surface	4,833,899.12	2018.04.0 2	2019.01.0 9	2019.03. 05	2019.03. 11	2019.05.0 8	2019.06.0 3	2019.06.1 4	2019.06. 23	2019.06.2 3	Udaya Constructi on	5.65	100%	5.17	Complete d	

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	
CRIP - CERC/ Works/ Gal/NC B/608	LOT No.1 - Concrete at Elauduvila Road	Road Surface	11,496,949.56	2018.04.17	2018.05.22	2018.06.04	2018.07.07	2018.09.05	2018.09.14	2018.12.19		2019.01.08	Liyanage Construction	12.13	100%	9.59	Completed	
CRIP - CERC/ Works/ Gal/NC B/609	LOT No.1 - Concreting Miggahagoda Badahalagoda road with retaining wall	Road Surface	9,809,077.88	2018.04.02	2019.01.09	2019.03.05	2019.03.11	2019.05.08	2019.06.03	2019.06.14	2019.06.23	2019.06.27	EHL Construction	10.8	100%	3.2	final bill is processing	
	LOT No.2 - Concreting Rathambalapat h Galpoththa road from Raththaldeniya to Rathmbalapatha	retainin g wall & Road Surface																
CRIP - CERC/ Works/ Gal/NC B/610	LOT No.1- Developing Bentota Elpitiya road via Haburugala Rantotuwila Road to Maha Uragaha	Road Surface	29,172,620.71	2020.06.16	2020.06.16	2020.07.06	2020.07.08	2020.08.20	2020.08.27	2020.09.15	2020.09.21	2020.09.21	S.N.K Enterprises	18.34	100%	3.67	first bill processing	

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	
CRIP - CERC/ Works/ Gal/NC B/603-1	LOT No.1- Developing Mapalagama Road From Eppala to Oruhena Juntion		3,394,540.96		2019.12.0 3	2019.12. 18	2019.12. 23	2020.01.0 5	2020.02.1 7	2020.05.2 6	2020.06. 03	2020.06.0 3	Udaya Constructi ons	3.38	0%		Projects were covered by Road carpentering programm e of RDA. No further proceedin gs.	
	LOT No. 2 – Road Concrete (Buddhagayawa , Suduwelipatha Budhumadhura Road) (Nakadavila Road)																	
CRIP - CERC/ Works/G al/NCB/ 606-1	LOT No.1- Road Taring work at Bangamukanda		4,061,546.77		2019.12.0 3	2019.12. 18	2019.12. 23	2020.01.0 5	2020.02.1 7	2020.05.2 7								
			130,365,995.48	-	-	-	-	-	-	-	-	-	-	128.69		73.85		